

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - Phase IX - Warangal District - Package No. AP 21 IX LB 12 -
"Construction of causeway across local vagu at Km 0/4 on the Road from
Gattikal to Perikad in Rayaparthi (M), Warangal District" - Granting
Extension of Agreement Time upto 30.4.2013 for a period of 376 days
without Penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 311

Dated:26-02-2013.
Read the following:-

- 1) G.O.Ms.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W16/DEE-I/PMGSY/
Ph.IX/AP21IX LB12/WGL/2010, dated 29-1-2013.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 30.4.2013 for a period of 376 days without Penalty in respect of the work "Construction of causeway across local vagu at Km 0/4 on the Road from Gattikal to Perikad in Rayaparthi (M), in Warangal District under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to due to finalization of designs and heavy rains.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V.NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Warangal District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER